

ID	Task Name	Start	Finish	30, '08	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32		
1	Mobe	Tue 4/1/08	Fri 4/4/08																																			
2	Phase 1	Tue 4/1/08	Thu 6/19/08																																			
3	BMPs	Mon 4/7/08	Thu 4/10/08																																			
4	Removal of Obstruction & Obst	Mon 4/7/08	Thu 4/10/08																																			
5	Clearing & Grubbing	Tue 4/8/08	Mon 4/14/08																																			
6	Dewatering	Tue 4/8/08	Thu 6/12/08																																			
7	Gravity Sewer	Mon 4/14/08	Tue 4/22/08																																			
8	Force Main Sewer	Tue 4/15/08	Thu 4/24/08																																			
9	Franchise Utility Trench	Mon 4/14/08	Thu 5/1/08																																			
10	Road X	Mon 4/28/08	Thu 5/15/08																																			
11	Gravel Borrow	Mon 4/28/08	Thu 5/15/08																																			
12	Storm 48" from Pond	Wed 4/23/08	Wed 5/7/08																																			
13	Storm 36" to round about	Thu 5/8/08	Tue 5/20/08																																			
14	Storm 36" roadabout to 114+00	Wed 5/21/08	Wed 5/28/08																																			
15	Storm 18" roundabout south	Wed 5/21/08	Mon 6/2/08																																			
16	Storm 24" roundabout north	Thu 5/29/08	Tue 6/3/08																																			
17	Storm 18" roundabout north	Wed 6/4/08	Thu 6/5/08																																			
18	12" Storm west side south sta.	Tue 6/3/08	Thu 6/5/08																																			
19	Road X Kirby Ave	Mon 6/9/08	Tue 6/10/08																																			
20	CB 3-13 west Kirby Ave	Wed 6/11/08	Wed 6/11/08																																			
21	30" Pipe Kirby Ave	Thu 6/12/08	Thu 6/12/08																																			
22	12" Storm sta. 197+00	Mon 6/16/08	Mon 6/16/08																																			
23	Storm stubs east side	Tue 6/17/08	Thu 6/19/08																																			
24	Phase 2	Thu 6/19/08	Thu 9/1/08																																			
25	Swap Traffic	Thu 6/19/08	Thu 6/19/08																																			
26	Road Fill Kirby Ave - Burlington	Mon 6/23/08	Tue 6/24/08																																			
27	Pulverize	Mon 6/23/08	Thu 6/26/08																																			
28	Rubblize	Mon 6/30/08	Thu 7/3/08																																			
29	Storm Lateral	Mon 7/7/08	Mon 7/14/08																																			
30	Sewer Lateral	Mon 7/14/08	Mon 7/14/08																																			
31	Storm Force main	Mon 7/7/08	Thu 7/10/08																																			
32	modular block wall	Mon 7/14/08	Thu 7/17/08																																			



External Tasks
 External Milestone
 Deadline
 Milestone
 Summary
 Project Summary

Project: North Burlington Blvd Redline
Date: Tue 3/18/08

ID	Task Name	Start	Finish	30 '08	Apr 6 '08	Apr 13 '08	Apr 20 '08					
				M	T	W	T	F	S	S	M	T
33	CSBC	Mon 7/14/08	Thu 7/24/08									
34	Silo & Sign Foundations	Mon 7/14/08	Wed 7/16/08									
35	Curbs along Burlington blvd	Mon 7/21/08	Thu 7/31/08									
36	Sidewalk	Wed 7/30/08	Mon 8/25/08									
37	concrete paving	Wed 7/30/08	Mon 8/25/08									
38	HMA 1st lift Burlington Blvd	Mon 8/11/08	Thu 8/14/08									
39	Phase 3	Wed 8/20/08	Thu 11/13/08									
40	Topsoil swells	Wed 8/20/08	Thu 8/28/08									
41	Irrigation	Tue 8/26/08	Thu 9/11/08									
42	Wearing Course HMA	Mon 9/15/08	Thu 9/18/08									
43	Striping	Mon 9/22/08	Mon 9/29/08									
44	Stop for planting	Tue 9/30/08	Tue 9/30/08									
45	Planting	Mon 11/3/08	Thu 11/13/08									

Task
 Split
 Progress

Milestone
 Summary
 Project Summary

External Tasks
 External Milestone
 Deadline

Project: North Burlington Blvd Redline
Date: Tue 3/18/08